



# Georgetown Police Station and Public Works Building

Monthly Update Report

05.08.2025

# Site Progress & General Overview

## **Project Scope:**

- Ground-up development of a new Police Station and Public Works Facility
- Site clearing nearly complete
- Initial geotechnical testing to begin following site clearing
- Civil and architectural contracts and design work in process

# Coordination and Approvals

- Coordination ongoing with electrical and gas service providers
- DelDOT Traffic Impact Study underway
- Building Design & Technology Updates:
  - Design Development (DD) are in the works and being distributed amongst stakeholders
  - Layouts for Public Works under review and revisions being made based on departmental feed inclusive of generators and long-lead items for possible early procurement
  - Coordinating meetings with IT consultants for further refinement of required specs

# Signage & Miscellaneous Updates

## **Project Signage:**

- Two double-sided signs approved; installation expected once land clearing is complete
- Will be visible on University drive and visible on 18/404 around the Village of College Park

## **Other Items:**

- Monthly updates to continue on a regular schedule after second meeting of each month
- Other items being discussed weekly related to master schedule, size of building components and impact on cost/services, public safety, and overall economics and schedule